

2013 Completed Projects

Agency/Address	Project/Program/Activity Name	POW No.	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
								% of Completion	Total Cost Incurred to Date	
BWD-Balamban	Installation of Reservoir Level Control Wiring	MD-1212-12	Vito	60,939.00	Dec.10,2012		Jan.3,2013	100%		completed (old GI pipes being used)
BWD-Balamban	Rehab of Transmission Line	MD-1212-14	Hingatmonan	55,932.00	Jan.2,2013		Jan.25,2013	100%		completed
BWD-Balamban	Proposed Water Line Expansion	POW-1304-001	Cantuod, Phase 1	80,004.92	May 9,2013		May 21,2013	100%		completed
BWD-Balamban	Proposed Water Line Expansion	POW-1304-002	Cantuod, Phase 2	154,426.50	May 11,2013		June 4,2013	100%		completed
BWD-Balamban	Installation of Distribution Line 2"ø PE	POW-1304-005	Damsite Arpili	343,145.00	May 14,2013		June 11,2013	100%		completed
BWD-Balamban	Installation of Stub-out	POW-1306-016	Acacia Arpili	19,774.46	Sept.9,2013		Sept.12,2013	100%		Completed
BWD-Balamban	Expansion of Mainline 2"ø & Installation of Stub-out	POW-1306-017	Subida Vito	51,194.58	Sept.2,2013		Sept.16,2013	100%		Completed
BWD-Balamban	Installation of Pressure Tank	POW-1306-020	Combado Cantuod	38,151.40	Sept.24,2013		Sept.24,2013	100%		Completed
BWD-Balamban	Rehabilitation of Transmission Line for 1020M	POW-1306-006	Cansomoroy	215,507.25	Sept.26,2013		Oct.18,2013	100%		completed
BWD-Balamban	Development of Sources	POW-1306-009	Kurus-kurus Cansomoroy	231,951.30	Sept.23,2013		Oct.16,2013	100%		completed
BWD-Balamban	Installation of Lateral Line for 180M	POW-1309-0018	Abellana Compound, Arpili	44,923.52	Oct.6,2013		Oct.14,2013	100%		completed
BWD-Balamban	Installation of Stub-out	33.1	Urban Poor Pondol	17,466.80	Dec. 13,2011		May 22,2013	100%		completed
BWD-Balamban	Concrete Pavement Restoration	1307-0013	Highway, Buanoy	143,864	Aug. 7, 2013		Nov. 26, 2013	100%	60,880.00	Completed
BWD-Balamban	Rehabilitation of Old Leaking Mainline from 1" to 1 1/2" diameter x 120 mtrs	1311-0022	Pondok, Pondol	29,706.60	Dec. 16, 2013		Dec. 17, 2013	100%	14,627.19	Completed