



## 2015 Completed Projects

Agency/Address	Project/Program/Activity Name	POW No.	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
								% of Completion	Total Cost Incurred to Date	
BWD-Balamban	Sam-ang, Cambuhawe Expansion Phase 1	POW 14-11-016	Sam-ang, Cambuhawe	227,256.47	3/6/15		3/20/15	100%	177,157.08	Completed
BWD-Balamban	Installation of Tiles for Ground Reservoir	POW 14-12-017	Cambuhawe Shrine	29,272.60	12/16/14		1/30/15	100%	21,786.00	Completed
BWD-Balamban	Constuction of Pump House	POW 14-10-011	Cambuhawe Spring	127,817.35	12/5/14		1/30/15	100%	94,984.00	Completed
BWD-Balamban	Syntech, Mandayao Expansion	POW 14-11-015	Mandayao, Pondol	326,526.95	3/16/15		5/22/15	100%	222,155.40	Completed
BWD-Balamban	Construction of Concrete Ground Reservoir	POW 14-01-001	Cambuhawe Shrine	643,741.95	10/8/14		5/8/15	100%	517,982.70	Completed
BWD-Balamban	Sam-ang, Cambuhawe Expansion (Phase 2)	POW 15-03-003	Sam-ang, Cambuhawe	410,066.04	4/24/15		4/28/15	100%	278,105.40	Completed
BWD-Balamban	Installation of 2 Steel Poles and Power Line Expansion	POW 15-08-009	Lamesa	139,650.39	8/17/15		11/13/15	100%	139,650.39	Completed
BWD-Balamban	1800LM 2" Cansomoroy Pipeline Rehab	POW 15-07-008	Cansomoroy	465,928.50	9/16/15		5/25/15	100%	321,000.00	Completed
BWD-Balamban	Installation of 3 Steel Poles and Power Line Transfer	POW 15-07-007	Cambuhawe	183,183.94	9/4/15		9/24/15	100%	183,183.94	Completed
BWD-Balamban	Water Sourcing Program for Lamesa	APPROPRIATED WITH 2015 BUDGET (EXPLORATION PROGRAM)	Lamesa	118,537.25	3/24/15		6/15/15	100%	98,225.00	Completed

Submitted by:

  
**Engr. Remus C. Monteron**  
 Operations and Maintenance  
 Division Manager

Noted by:

  
**Engr. Dante B. Navarro**  
 General Manager