

2016 Completed Projects

Agency/Address	Project/Program/Activity Name	POW No.	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
								% of Completion	Total Cost Incurred to Date	
BWD-Balamban	Installation of 3 HP Booster Pump	R & M Budget	Dam Site, Arpil	46,368.00	1/19/16	-	1/19/16	100%	46,368.00	Completed
BWD-Balamban	Installation of 5.5 HP Booster Pump	R & M Budget	Shrine, Cambuhawe	67,608.00	1/7/16	-	1/21/16	100%	67,608.00	Completed
BWD-Balamban	Rehabilitation of Lateral Line 2", 180 LM PE Pipe	R & M Budget	Pilapil Subd., Combadó, Cantuoc	26,460.00	2/22/16	-	2/22/16	100%	26,460.00	Completed
BWD-Balamban	Installation of by-pass	MD-129-05	All BWD pump houses	61,202.70	9/27/12	-	12/18/15	100%	35,005.80	Completed
BWD-Balamban	Rehab of distribution line for 2640 linear meters including installation of stub-out & transfer of water meter	13-06-007	Cansomoroy	675,153.07	12/13/13	-	12/28/15	100%	145,418.34	Only pipeline rehab was implemented. Stub-out installation and transfer of water meters were cancelled. Completed
BWD-Balamban	Construction of pumphouse and installation of electro-mechanical equipment	POW 14-09-008	Saksak, Buanoy	1,524,486.36	9/19/15	-	9/30/15	100%	129,659.19	Constructed a small pump house and installed 3 HP booster pump only instead of new well drilling. Completed
BWD-Balamban	Installation of Lateral Line 1 1/2" for 240LM in Sitio Negros	POW 15-09-010	Abucayan	42,627.10	9/18/15	-	3/8/16	100%	32,974.00	Completed
BWD-Balamban	Rehabilitation of Service Line 2", 420 LM PE Pipe	R & M Budget	Gaisano, Pondol	61,740.00	3/16/16	-	3/28/16	100%	61,740.00	Completed
BWD-Balamban	Rehabilitation of 360 LM, 1 1/2" PE Pipe	R & M Budget	USJ-R, Dam Site, Arpil	36,342.00	4/18/16	-	4/19/16	100%	36,342.00	Completed
BWD-Balamban	Lateral Line Rehab 120 LM, 2" PE Pipe	R & M Budget	Cortes Cmpd., Nangka	16,194.14	5/11/16	-	5/13/16	100%	16,194.14	Completed
BWD-Balamban	Lateral Line Rehab 120 LM, 1 1/2" PE Pipe	R & M Budget	Bung-aw, Pondol	11,420.31	5/14/16	-	5/16/16	100%	11,420.31	Completed
BWD-Balamban	Replacement of 25 HP Centrifugal Pump	R & M Budget	Cambuhawe	135,500.00	5/2/16	-	6/10/16	100%	135,500.00	Completed
BWD-Balamban	Installation 5 HP, Jet Pump; Pump House and Power Installation	R & M Budget	Suron, Hingatmonan	76,500.00	5/2/16	-	6/10/16	100%	76,500.00	Completed
BWD-Balamban	Rehabilitation of 1980 LM, 2" PE Pipe	R & M Budget	Suron, Hingatmonan	287,100.00	6/6/16	-	6/10/16	100%	287,100.00	Completed
BWD-Balamban	Installation 5 HP, Booster Pump	R & M Budget	Cantibas	25,000.00	6/23/16	-	6/24/16	100%	25,000.00	Completed
BWD-Balamban	Rehabilitation of Mainline 180 LM, 1 1/2" PE Pipe	R & M Budget	Ibo, Biasong	17,130.47	6/23/16	-	6/24/16	100%	17,130.47	Completed
BWD-Balamban	Installation of 1200 LM, 1" PE Pipe Lateral Line	LGU Budget	Guya, Prenza	(LGU Funded)	7/4/16	Zero	7/5/16	100%	Zero	Completed
BWD-Balamban	Rehabilitation of 1600 LM, 1" PE Pipe	R & M Budget	Poto, Cansomoroy	67,184.00	8/24/16	-	8/26/16	100%	67,184.00	Completed
BWD-Balamban	Installation of 420 LM, 2" PE Pipe	R & M Budget	Syntech Properties, Pondol	70,604.09	8/24/16	-	10/7/16	100%	70,604.09	Completed
BWD-Balamban	Installation 1" Pressure Regulating Valve	R & M Budget	Patag, Cansomoroy	9,000.00	10/13/16	-	10/13/16	100%	9,000.00	Completed

Submitted by:


Engr. Remus C. Monteron
 Operation and Maintenance
 Division Manager

Noted by:


Engr. Dante B. Navarro
 General Manager